

ID	WBS	Task Name	Duration	Start	Week -1	Week 1	Week 2	Week 3	Week 4	Week 5
0	0	Wauhopp Park East Fremantle	23 days	Wed 13/11/19						
1	1	Preliminaries	2 days	Wed 13/11/19						
2	1.1	Install Site Fencing	1 day	Wed 13/11/19						
3	1.2	Locate Services	1 day	Wed 13/11/19						
4	1.3	Survey Site	1 day	Thu 14/11/19						
5	1.4	Mark Existing Trees	1 day	Thu 14/11/19						
6	2	Earthworks, Demolition	22 days	Thu 14/11/19						
7	2.1	Remove Bollards	1 day	Fri 15/11/19						
8	2.2	Strip Topsoil and dispose of site	2 days	Mon 18/11/19						
9	2.3	Cut to Fill	3 days	Tue 19/11/19						
10	2.4	Install Drainage	4 days	Thu 14/11/19						
11	2.5	Import Fill	2 days	Wed 20/11/19						
12	2.6	Subgrade Prep	9 days	Fri 22/11/19						
13	2.7	Install Limiters	4 days	Tue 26/11/19						
14	2.8	Remove Existing Brickpaving	5 days	Thu 14/11/19						
15	2.9	Box out Paved surface	3 days	Thu 21/11/19						
16	2.10	Remove Drainage Pit and Reshaj	3 days	Tue 26/11/19						
17	2.11	Install Kerbs	2 days	Mon 02/12/19						
18	2.12	Install Brick Paving	3 days	Wed 04/12/19						
19	2.13	Install Gate to oval	1 day	Fri 06/12/19						
20	2.14	Asphalt	2 days	Mon 09/12/19						
21	2.15	Linemarkings / Signs	2 days	Wed 11/12/19						
22	2.16	Verge Grading	1 day	Thu 12/12/19						
23	2.17	PC	1 day	Fri 13/12/19						
24	3	John Tonkin Park Cul de Sac	12 days	Thu 21/11/19						
25	3.1	Install Site Fencing	2 days	Thu 21/11/19						
26	3.2	Remove Footpath and dispose	1 day	Fri 22/11/19						
27	3.3	Strip topsoil	1 day	Sat 23/11/19						
28	3.4	Install Drainage Pit	1 day	Mon 25/11/19						
29	3.5	Subgrade Prep	2 days	Mon 25/11/19						
30	3.6	Install Roadbase	3 days	Wed 27/11/19						
31	3.7	Install Kerbs	1 day	Mon 02/12/19						
32	3.8	Install Asphalt	1 day	Thu 05/12/19						
33	3.9	Verge Grading	1 day	Fri 06/12/19						

Wauhopp Park East Fremantle Car Park Program of Work

